## Haverhill Consentino Middle School Schedule

Standard	EPA - NPDES Notice of Intent and Approval	65 days	Tue 8/15/23	Wed 11/15/23	
5 Standard	Permitting Docs (Planning, Building, Health, Fire, Etc)	142 days	Tue 8/15/23	Fri 3/8/24	F
1 Standard	PQC - Complete SOQ Review and Approve List of Contractors	1 day	Thu 1/11/24	Thu 1/11/24	
3 Standard	PQC - Review PreQuals	5 wks	Tue 12/5/23	Wed 1/10/24	
Standard	PQC - Distribute & Review SOQs	2 days	Fri 12/1/23	Mon 12/4/23	
Standard	Qualifications Due	0 days	Thu 11/30/23	Thu 11/30/23	
Standard	Issue Addendeum to extend 1 week	20 days	Thu 11/2/23	Thu 11/30/23	
Standard	PQC - Qualifications Submission Period	15 days	Thu 11/2/23	Wed 11/22/23	
Standard	PQC - Advertise for Qualifications (GCs/FSB) online	1 day	Wed 11/1/23	Wed 11/1/23	
Standard	PQC - Submit Ad for Qualifications	0 days	Thu 10/26/23	Thu 10/26/23	
Standard	PQC - Approve RFQ	0 days	Thu 10/26/23	Thu 10/26/23	
Standard	PQC - Kick-Off	0 days	Thu 10/26/23	Thu 10/26/23	
Standard	SBC Meeting - Approve Prequal Sub Committee (PQC)	0 days	Thu 10/12/23	Thu 10/12/23	
Standard	Prequalification	62 days	Thu 10/12/23	Thu 1/11/24	
Standard	100% CD DCAMM Designer Evaluation	10 days	Fri 4/26/24	Thu 5/9/24	
Standard	100% CD Package to MSBA	13 days	Mon 4/8/24	Thu 4/25/24	
Standard	SBC Meeting - Approve Bid Document Submission	0 days	Thu 2/8/24	Thu 2/8/24	
Standard	Completion of the Bid Documents	61 days	Fri 11/10/23	Thu 2/8/24	
Standard	District Team's Response to MSBA Review of 90% package	10 days	Wed 11/29/23	Tue 12/12/23	
Standard	MSBA review of 90% Package	12 days	Fri 11/10/23	Tue 11/28/23	
Standard	Submit 90% CD Package to MSBA	3 days	Tue 11/7/23	Thu 11/9/23	
Standard	SBC Meeting - Approve 90% CD Submission	1 day	Mon 11/6/23	Mon 11/6/23	
Standard	Admins Meeting - Approve 90% CD Submission	1 day	Fri 11/3/23	Fri 11/3/23	
Standard	90% CD Cost Estimating Update after Reconciliation	3 days	Tue 10/31/23	Thu 11/2/23	
Standard	90% CD Reconciliation Meeting	1 day	Mon 10/30/23	Mon 10/30/23	
Standard	90% CD Cost Estimating	9 days	Mon 10/16/23	Thu 10/26/23	
Standard	90% CDs Issued for Cost Estimating	0 days	Fri 10/13/23	Fri 10/13/23	
Standard	SBC Meeting	0 days	Thu 10/12/23	Thu 10/12/23	
Standard	90% Construction Documents	31 days	Wed 8/30/23	Fri 10/13/23	
Standard	Final Construction Documents Phase (CD)	174 days	Wed 8/30/23	Thu 5/9/24	1
Standard	60% Construction Documents Phase (60% CD)	102 days	Thu 6/1/23	Wed 10/25/23	
Standard	Design Development (DD)	110 days	Fri 1/27/23	Wed 7/5/23	
Standard	Design Development (MODULE 6)	323 days	Fri 1/27/23	Thu 5/9/24	
Standard	Funding the Project (MODULE 5)	63 days	Thu 10/27/22	Thu 1/26/23	Funding
Standard	Schematic Design (MODULE 4)	173 days	Tue 4/19/22	Fri 12/23/22	Schemati
Standard	Feasibility Study Phase (MODULE 3)	270 days	Thu 7/15/21	Wed 8/10/22	Feasibility Stud
Standard	Designer Selection Process	129 days	Mon 1/11/21	Wed 7/14/21	Designer Selection Process
Standard	Owner's Project Management Selection	41 days	Mon 11/9/20	Fri 1/8/21	Owner's Project Management Selectio
Standard	Forming the Team (MODULE 2)	170 days	Mon 11/9/20	Wed 7/14/21	Forming the Team (MODULE 2)

## iaif 1, 20 Haif 2, 20 Haif 2, 20 Haif 1, M M J S N J M M J S N J M M J S N J M M J S N J M M J S N J M ase (MODULE 3) ign (MODULE 4) Project (MODULE 5) Design Development (MODULE 6) Development (DD) % Construction Documents Phase (60% CD) Final Construction Documents Phase (CD) **6 Construction Documents** % CD Cost Estimating % CD Reconciliation Meeting % CD Cost Estimating Update after Reconciliation Imins Meeting - Approve 90% CD Submission C Meeting - Approve 90% CD Submission Ibmit 90% CD Package to MSBA ISBA review of 90% Package District Team's Response to MSBA Review of 90% package **Completion of the Bid Documents** 100% CD Package to MSBA 100% CD DCAMM Designer Evaluation Prequalification C - Advertise for Qualifications (GCs/FSB) online **QC** - Qualifications Submission Period sue Addendeum to extend 1 week QC - Distribute & Review SOQs **PQC** - Review PreQuals PQC - Complete SOQ Review and Approve List of Contractors Permitting Docs (Planning, Building, Health, Fire, Etc) PA - NPDES Notice of Intent and Approval

## Haverhill Consentino Middle School Schedule

ID Task Calendar	Task Name	Duration	Start	Finish	If 2, 20 Half 1, 20 Half 2, 20 Half 1, 20 Half 2, 20 Half 1, 20 Half 2, 20 Hal
127 Standard	Planning Submission	1 day	Thu 1/11/24	Thu 1/11/24	S N J M M J S N J M M J S N J M M J S N J M M J S N J
128 None	Hearing	1 day	Thu 1/25/24	Thu 1/25/24	
129 Standard	Building - Foundation	15 days	Fri 1/26/24	Thu 2/15/24	-
130 Standard	Health Department	15 days	Fri 1/26/24	Thu 2/15/24	-
131 Standard	Fire Department	15 days	Fri 1/26/24	Thu 2/15/24	-
132 Standard	Building - Full Building (including Plumbing, Electrical, etc)	15 days	Fri 2/16/24	Fri 3/8/24	-
133 Standard	Prepare Permit Documentation for Contract	5 days	Fri 2/16/24	Fri 2/23/24	
134 Standard	Bidding	46 days	Thu 2/1/24	Fri 4/5/24	
135 Standard	Advertise for bids (Central Reg, New Paper, City Hall)	5 days	Thu 2/1/24	Wed 2/7/24	-
136 Standard	Issue Bid Docs to Project Dog for Clerical Review	0 days	Thu 2/8/24	Thu 2/8/24	▲
137 Standard	Bid Documents Published Online	2 days	Fri 2/9/24	Mon 2/12/24	-
138 Standard	Contractor Pre-Bid Briefing Session/Conference	0 days	Fri 2/23/24	Fri 2/23/24	-
139 Standard	Filed Sub-Bid time	20 days	Tue 2/13/24	Tue 3/12/24	1
140 Standard	Filed Sub-Bids Due	0 days	Tue 3/12/24	Tue 3/12/24	
141 Standard	GC Bid Time	30 days	Tue 2/13/24	Tue 3/26/24	-
142 Standard	General Contractor Bids Due	0 days	Tue 3/26/24	Tue 3/26/24	
143 Standard	Review Results of GC Bids with SBC	2 days	Wed 3/27/24	Thu 3/28/24	
144 Standard	Vote to Approve GC Bid	0 days	Thu 3/28/24	Thu 3/28/24	
145 Standard	Issue Notice of Award	1 day	Fri 3/29/24	Fri 3/29/24	
146 Standard	Execute Contract	5 days	Mon 4/1/24	Fri 4/5/24	
147 Standard	Construction Phase (MODULE 7)	812 days	Fri 3/29/24	Mon 6/28/27	
148 Standard	Phase 1 - Build New School	558 days	Fri 3/29/24	Tue 6/23/26	
149 Standard	Notice to Proceed	0 days	Fri 3/29/24	Fri 3/29/24	
150 Standard	Meeting - Site Logistics/Kick off	0 days	Thu 4/4/24	Thu 4/4/24	
151 Standard	Construction	480 days	Mon 4/8/24	Tue 3/10/26	
152 Standard	Work to Complete List and Pre-Flush Out	20 days	Wed 3/11/26	Tue 4/7/26	
153 Standard	Flush Out Period	6 days	Wed 4/8/26	Wed 4/15/26	
154 Standard	Substantial Completion of New School Building	0 days	Wed 4/15/26	Wed 4/15/26	
155 Standard	Receive Temporary Certificate of Occupancy (TCO)	0 days	Wed 4/15/26	Wed 4/15/26	
156 Standard	Student/Staff Tours of New Building	10 days	Thu 4/16/26	Thu 4/30/26	
157 Standard	Contractor Work to Complete List for Designer	10 days	Wed 3/11/26	Tue 3/24/26	
158 Standard	Design Team Punch List	15 days	Wed 3/25/26	Tue 4/14/26	
159 Standard	Punch List - Phase 1 Contractor to Perform Punch/WTC List	40 days	Wed 3/25/26	Wed 5/20/26	
160 Standard	FF&E Punchlist	15 days	Wed 6/3/26	Tue 6/23/26	
161 Standard	50% DCAMM Rating	10 days	Mon 9/8/25	Fri 9/19/25	
162 Standard	Summer School 2024	41 days	Fri 7/5/24	Fri 8/30/24	
163 Standard	Summer School 2025	40 days	Mon 7/7/25	Fri 8/29/25	
164 Standard	Furniture, Fixtures & Equipment	452 days	Fri 8/16/24	Tue 6/9/26	
165 Standard	FF&E Kickoff	44 days	Fri 8/16/24	Fri 10/18/24	1

Half 1, 20 Half 2, 20 Half 2, 20 Half 1, 20 Half 2, 20 Half 2, 20 Half 1, 20 Half 2, 20 Half 1, 20 Half 2, 20 Half 1, 20 Half 2, 20 Half 2, 20 Half 2, 20 Half 2, 20 Half 1, 20 Half 2, 20 Half 2, 20 Half 2, 20 Half 1, 20 Half 2, 20 Half 2, 20 Half 1, 20 Half 2, 20 Half 2, 20 Half 2, 20 Half 1, 20 Half 2, 20
Hearing
Building - Foundation
Health Department
Fire Department
<ul> <li>Building - Full Building (including Plumbing, Electrical, etc)</li> </ul>
Prepare Permit Documentation for Contract
Bidding
Advertise for bids (Central Reg, New Paper, City Hall)
•
Bid Documents Published Online
◆
Filed Sub-Bid time
◆
— GC Bid Time
◆
Review Results of GC Bids with SBC
◆
Issue Notice of Award
Execute Contract
Constructi
Phase 1 - Build New Scho
◆
◆
Construction
Work to Complete List and Pr
Flush Out Period
◆
•
Student/Staff Tours of New
Contractor Work to Complete
Design Team Punch List
Punch List - Phase 1 Contra
FF&E Punchlist
50% DCAMM Rating
Summer School 2024
Summer School 2025
Furniture, Fixtures & Equi
FF&E Kickoff
1
-

## Haverhill Consentino Middle School Schedule

ID Task Calendar	Task Name	Duration	Start	Finish	If 2, 20 Half 1, 20 Half 2, 20 Half 1, 20 Half 2, 20 Half 1, 20 Half 2, 20 Ha S N J M M J S N J M M J S N J M M J S N J M M J S N J
166 Standard	Design Review Meetings/Furniture Selection	109 days	Mon 10/21/24	Fri 3/28/25	
167 Standard	FF&E Final Review and Approval from Working Group	29 days	Mon 3/31/25	Fri 5/9/25	
168 Standard	FF&E Specifications Documentation for Procurement	63 days	Mon 5/12/25	Fri 8/8/25	
169 Standard	Submit to City for Approval	0 days	Fri 8/8/25	Fri 8/8/25	
170 Standard	City Approval and Final Quotes	15 days	Mon 8/11/25	Fri 8/29/25	
171 Standard	City issue Furniture PO	10 days	Tue 9/2/25	Mon 9/15/25	
172 Standard	FF&E Production	74 days	Tue 9/16/25	Fri 1/2/26	
173 Standard	FF&E Delivery	15 days	Thu 4/16/26	Thu 5/7/26	
174 Standard	FF&E Installation	30 days	Tue 4/21/26	Tue 6/2/26	
175 Standard	Technology Install	15 days	Tue 5/19/26	Tue 6/9/26	
176 Standard	Move from Existing Building to New	18 days	Wed 6/10/26	Fri 7/3/26	
180 Standard	Last Day of School 2026	0 days	Mon 6/22/26	Mon 6/22/26	
181 Standard	Summer School 2026	41 days	Mon 7/6/26	Mon 8/31/26	
182 Standard	First Day of School Fall of 2026	0 days	Tue 9/1/26	Tue 9/1/26	
183 Standard	Phase 2 - Demolition/Parking Lot/Field	246 days	Mon 7/6/26	Mon 6/28/27	
184 Standard	Construction	206 days	Mon 7/6/26	Fri 4/30/27	
185 Standard	Substantial Completion	0 days	Fri 4/30/27	Fri 4/30/27	
186 Standard	Contractor Work to Complete List for Designer	10 days	Fri 4/16/27	Fri 4/30/27	
187 Standard	Design Team Punch List	10 days	Mon 5/3/27	Fri 5/14/27	
188 Standard	Punch List - Phase 2 Contractor to Perform Punch/WTC List	30 days	Mon 5/17/27	Mon 6/28/27	
189 Standard	Project Closeout (MODULE 8)	900 days	Mon 4/8/24	Mon 11/8/27	
190 Standard	Сх	731 days	Mon 4/8/24	Wed 3/10/27	
191 Standard	Commissioning New Building	6 mons	Mon 4/8/24	Thu 9/26/24	
192 Standard	Commissioning + 10 Month Follow Up	10 mons	Thu 4/16/26	Tue 2/2/27	
193 Standard	Final Commissioning Report to MSBA	20 days	Wed 2/3/27	Wed 3/3/27	
194 Standard	Commissioning Certificate of Completion to MSBA	5 days	Thu 3/4/27	Wed 3/10/27	
195 Standard	USGBC	312 days	Thu 4/16/26	Tue 7/13/27	
196 Standard	Consolidate USGBC Submission/Building	40 days	Thu 4/16/26	Fri 6/12/26	
197 Standard	Consolidate USGBC Submission/Site	40 days	Mon 5/3/27	Mon 6/28/27	
198 Standard	Final Construction Package to USGBC	1 day	Tue 6/29/27	Tue 6/29/27	
199 Standard	LEED-S Construction Application & Final Review	10 days	Wed 6/30/27	Tue 7/13/27	
200 Standard	USGBC issue Green School Program Certification letter	0 days	Tue 7/13/27	Tue 7/13/27	
201 Standard	GC Closeout	2 mons	Mon 5/3/27	Mon 6/28/27	
202 Standard	GC Request for Final Payment	5 days	Tue 6/29/27	Mon 7/5/27	
203 Standard	DCAMM Evaluation Form following GC Final Payment	10 days	Tue 7/6/27	Mon 7/19/27	
204 Standard	Final Reimbursement Request Submittal to MSBA	3.4 mons	Tue 8/3/27	Mon 11/8/27	
205 Standard	100% DCAMM Designer Rating	10 days	Tue 7/20/27	Mon 8/2/27	
206 Standard	MSBA Close Out	3.3 mons	Wed 7/14/27	Fri 10/15/27	
207 Standard	Project Complete	0 days	Mon 11/8/27	Mon 11/8/27	

