

Timeline Calendar
End of Phase 1

Legend		2026	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
<div></div>	GC Key and Training Days	March	1	2	3	4 Building System Training by GC	5	6	7
<div></div>	School Key and Training Days		8	9	10	11 MCAS Training Half Day	12	13	14
<div></div>	Potential School Days		15	16	17	18 GC Substantial Completion	19	20	21
<div></div>	City Provided Training (Tech Training)		22	23 MCAS First Day	24	25	26	27	28
<div></div>	Holidays	April	29	30	31	1	2	3	4
<div></div>	Furniture and Tech Installation		5	6	7	8	9	10	11
<div></div>	Computer Installation		12	13	14	15	16	17	18
<div></div>	Commissioning: Building Flush Out		19	20 Holiday Patriot's Day	21	22 April Vacation	23	24	25
<div></div>	Moving Days	May	26	27 Soft Opening Option 1	28	29 Teachers Tech Training	30	1	2
<div></div>	Moving In Days		3	4	5	6	7	8	9
Notes			10	11	12	13	14	15	16
• Furniture and Tech Installation: 03/23-04/03 delivery and furniture installation 04/06-04/10 tech installation 04/13-04/28 punchlist.			17	18	19	20	21	22	23
• Computer Installation: 29/04-01/04 by Doug Russell and IT Team			24	25	26	27	28	29 Soft Opening Option 2	30
• Teachers Tech Training : potentially during professional learning time, 2wks (each teacher has about 45 min-1 hr a week for this) would meet in grade level teams, small groups.		June	31	1 MCAS Last Day	2	3	4	5 MCAS DUE Day	6
• Flush Out: 2-4 wks			7	8	9 8th Grade Graduation	10 Last Day of School (If not snow days)	11	12	13
• Soft Opening: Student and Family Tours maybe to reschedule prior to boxes being moved over, after school.			14	15	16	17	18	19	20
• **NEW ADDED**			21	22	23	24	25	26	27
• MCAS Dates: 03/11 Half Day Training 03/23 First Day 06/01 Last Day 06/05 Due Day			28	29 First Day of Summer Program	30				